Manitoba
Growth, Enterprise and Trade
Petroleum Branch
360-1395 Ellice Ave, Winnipeg, MB R3G 3P2
T 204-945-6577 F 204-945-0586
www.manitoba.ca

WEEKLY WELL ACTIVITY REPORT

PETROLEUM INDUSTRY ACTIVITY REPORT
(January 1/17 – December 4/17)

DRILLING ACTIVITY	To December 4/17	To December 5/16	2016 Total
Drilling Licences Issued	221	90	126
Licences Cancelled	14	40	45
Vertical Wells Drilled	35	15	19
Horizontal Wells Drilled	191	57	62
Stratigraphic Test Holes Drilled	0	0	0
Wells Drilled - Total	226	72	81
No. of Metres Drilled	445 900	136 391	151 070
Wells Re-entered	0	0	0
Wells Being Drilled	3	2	0
No. of Active Rigs	4	3	6
Wells Licenced but Not Spudded	56	54	78
Wells Completed as Potential Oil Wells	217	68	76
Wells Abandoned Dry	6	2	2
Wells Drilled but Not Completed	0	0	0
Other Completions	3	2	3
New Wells on Production	60	48	66

GEOPHYSICAL ACTIVITY			
Geophysical Programs Licenced	11	4	5
Licences Cancelled	3	0	0
Kilometers Licenced	2 106	196	226
Kilometers Run	687	645	760

OIL PRICES (Average)	2017 $/m3 ($/bbl)	2016 $/m3 ($/bbl)
Month of September	366.21 (59.19)	334.05 (53.08)
Month of October	399.06 (63.41)	388.61 (61.75)

OIL PRODUCTION (M3)	2017	2016
Month of June	176 147.2	189 045.6

WEEKLY WELL ACTIVITY REPORT

04 December 2017

Lic. No.: 10678
Routledge Unit No. 1 HZNTL A2-32-9-25 (WPM)
UWI: 103.02-32-009-25W1.00
Status: Completing (COMP)
Completing: 01-Nov-2017

Lic. No.: 10720
Daly Unit No. 1 HZNTL B4-4-10-28 (WPM)
UWI: 104.04-04-010-28W1.00
Status: Completing (COMP)
Completing: 20-Oct-2017

Lic. No.: 10728
Corex Daly Sinclair Prov. HZNTL A6-12-9-28 (WPM)
UWI: 103.06-12-009-28W1.00
Spud Date: 02-Dec-2017
K.B. Elevation: 483.73 m
Surface Casing: 244.50 mm @ 151.00 m with 10.0 t
Status: Drilling Ahead (DR)
Drilling Ahead: 04-Dec-2017

Lic. No.: 10771
Routledge Unit No. 1 Prov. HZNTL 3-16-9-25 (WPM)
UWI: 102.03-16-009-25W1.00
Status: Completing (COMP)
Completing: 30-Oct-2017

Lic. No.: 10776
North Virden Scallion Unit No. 1 HZNTL 12-3-12-26 (WPM)
UWI: 102.12-03-012-26W1.00 - Leg #1
UWI: 103.06-03-012-26W1.02 - Leg #2
Status: Completing (COMP)
Completing: 06-Nov-2017

Lic. No.: 10777
North Virden Scallion Unit No. 1 HZNTL A12-4-12-26 (WPM)
UWI: 103.12-04-012-26W1.00
Status: Completing (COMP)
Completing: 04-Nov-2017

Lic. No.: 10796
Tundra Daly Sinclair HZNTL 1-33-9-29 (WPM)
UWI: 102.01-33-009-29W1.00
Status: Moving In Rotary Tools (MIRT)
Moving In Rotary Tools: 04-Dec-2017

Lic. No.: 10798
Tundra Daly Sinclair Prov. HZNTL 12-11-10-29 (WPM)
UWI: 100.12-11-010-29W1.00
Status: Completing (COMP)
Completing: 19-Oct-2017

Lic. No.: 10801
Corex Daly Sinclair HZNTL B5-5-10-28 (WPM)
UWI: 103.05-05-010-28W1.00

Spud Date: 27-Nov-2017
K.B. Elevation: 517.91 m
Surface Casing: 244.50 mm @ 203.00 m with 11.5 t
Finished Drilling: 01-Dec-2017
Total Depth: 2266.00 m
Intermediate Casing: 139.7 mm @ 2266.00 m with 38.5 t
Rig Released: 02-Dec-2017
Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 02-Dec-2017

Lic. No.: 10802

Virden Roselea Unit No. 3 HZNTL A15-7-10-25 (WPM)
UWI: 103.15-07-010-25W1.00 - Leg #1
UWI: 103.15-07-010-25W1.02 - Leg #2

UWI: 103.15-07-010-25W1.00 - Leg #1
Spud Date: 27-Nov-2017
K.B. Elevation: 440.01 m
Surface Casing: 244.50 mm @ 195.00 m with 12.0 t
Intermediate Casing: 177.80 @ 778.00 m with 13.5 t
Finished Drilling: 01-Dec-2017
Total Depth: 2255.00 m

UWI: 103.15-07-010-25W1.02 - Leg #2
Kick-Off Date: 02-Dec-2017
Kick-Off Point: 796.00 m
Status: Drilling Ahead (DR)
Drilling Ahead: 04-Dec-2017

Lic. No.: 10813

BCX Willen 6-33-14-28 (WPM)
UWI: 100.06-33-014-28W1.00
Status: Completing (COMP)
Completing: 21-Nov-2017

Lic. No.: 10815

Sinclair Unit No. 1 Prov. A10-4-8-29 (WPM)
UWI: 102.10-04-008-29W1.00
Finished Drilling: 29-Nov-2017
Total Depth: 1068.00 m
Intermediate Casing: 177.80 @ 1068.00 m with 25.0 t
Rig Released: 04-Dec-2017
Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 04-Dec-2017

Lic. No.: 10822

Tundra Pierson DIR 16-8-3-28 (WPM)
UWI: 100.16-08-003-28W1.00
Status: Completing (COMP)
Completing: 02-Dec-2017

Lic. No.: 10823

Tundra Pierson Prov. HZNTL 2-12-3-29 (WPM)
UWI: 102.02-12-003-29W1.00 - Leg #1
UWI: 100.01-12-003-29W1.02 - Leg #2
Status: Completing (COMP)
Completing: 02-Dec-2017

Lic. No.: 10828

Tundra Daly Sinclair HZNTL A14-3-8-28 (WPM)
UWI: 102.14-03-008-28W1.00 - Leg #1

Please note revision to Report dated 06-Nov-2017
Drilling Contractor: Trinidad Drilling – Rig #12

Spud Date: 29-Nov-2017
K.B. Elevation: 500.03 m
Surface Casing: 244.50 mm @ 135.00 m with 8.5 t
Finished Drilling: 02-Dec-2017
Total Depth: 2324.00 m
Intermediate Casing: 139.7 mm @ 2324.00 m with 52.0 t
Rig Released: 03-Dec-2017
Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 03-Dec-2017

Lic. No.: 10843

Tundra Daly Sinclair HZNTL 5-21-9-29 (WPM)
UWI: 100.05-21-009-29W1.00 - Leg #1
Spud Date: 03-Dec-2017
K.B. Elevation: 539.45 m
Surface Casing: 244.50 mm @ 136.00 m with 12.0 t
Status: Testing BOP's (TEST BOP)
Testing BOP's: 04-Dec-2017

Lic. No.: 10847

Melita Pierson Prov. HZNTL A3-29-2-29 (WPM)
UWI:102.03-29-002-29W1.00
Licence Issued: 28-Nov-2017
Licensee: Melita Resources Ltd.
Mineral Rights: Melita Resources Ltd.
Contractor: Ensign Canadian/Champion Drilling - Rig# 351
Surface Location: 3A-32-2-29
Co-ords: 45.00 m N of S of Sec 32
693.16 m E of W of Sec 32
Grd Elev: 476.74 m
Proj. TD: 2536.87 m (Mississippian)
Field: Pierson
Classification: Non Confidential Development
Status: Location(LOC)

Lic. No.: 10848

Melita Pierson Prov. HZNTL 11-29-2-29 (WPM)
UWI:100.11-29-002-29W1.00
Licence Issued: 28-Nov-2017
Licensee: Melita Resources Ltd.
Mineral Rights: Melita Resources Ltd.
Contractor: Ensign Canadian/Champion Drilling - Rig# 351
Surface Location: 3A-32-2-29
Co-ords: 45.00 m N of S of Sec 32
663.16 m E of W of Sec 32
Grd Elev: 475.71 m
Proj. TD: 1690.87 m (Triassic)
Field: Pierson
Classification: Non Confidential Development
Status: Location(LOC)

Lic. No.: 10849
Melita Pierson HZNTL 10-19-2-28 (WPM)
UWI:100.10-19-002-28W1.00
Licence Issued: 01-Dec-2017
Licensee: Melita Resources Ltd.
Mineral Rights: Melita Resources Ltd.
Contractor: Ensign Canadian/Champion Drilling - Rig# 351
Surface Location: 15D-19-2-28
Co-ords: 45.00 m S of N of Sec 19
442.49 m W of E of Sec 19
Grd Elev: 462.85 m
Proj. TD: 1750.94 m (Mississippian)
Field: Pierson
Classification: Non Confidential Development
Status: Location(LOC)

Lic. No.: 10850
Daly Unit No. 4 HZNTL A16-26-9-28 (WPM)
UWI:103.16-26-009-28W1.00
Licence Issued: 01-Dec-2017
Licensee: Tundra Oil & Gas Limited
Mineral Rights: Tundra Oil & Gas Limited
Contractor: Trinidad Drilling Ltd. - Rig# 10
Surface Location: 12C-26-9-28
Co-ords: 412.82 m S of N of Sec 26
60.00 m E of W of Sec 26
Grd Elev: 494.93 m
Proj. TD: 2129.60 m (Mississippian)
Field: Daly Sinclair
Classification: Non Confidential Development
Status: Location(LOC)

Lic. No.: 10851
Daly Unit No. 4 HZNTL B16-26-9-28 (WPM)
UWI:104.16-26-009-28W1.00
Licence Issued: 01-Dec-2017
Licensee: Tundra Oil & Gas Limited
Mineral Rights: Tundra Oil & Gas Limited
Contractor: Trinidad Drilling Ltd. - Rig# 10
Surface Location: 13B-26-9-28
Co-ords: 247.04 m S of N of Sec 26
75.00 m E of W of Sec 26
Grd Elev: 495.22 m
Proj. TD: 2143.40 m (Mississippian)
Field: Daly Sinclair
Classification: Non Confidential Development
Status: Location(LOC)

Lic. No.: 10852
Tundra Daly Sinclair HZNTL A1-16-10-28 (WPM)
UWI:103.01-16-010-28W1.00
Licence Issued: 01-Dec-2017
Licensee: Tundra Oil & Gas Limited
Mineral Rights: Tundra Oil & Gas Limited
Contractor: Trinidad Drilling Ltd. - Rig# 10
Surface Location: 1A-17-10-28
Co-ords: 90.70 m N of S of Sec 17
131.64 m W of E of Sec 17
Grd Elev: 511.76 m
Proj. TD: 2339.70 m (Mississippian)
Field: Daly Sinclair
Classification: Non Confidential Development
Status: Location(LOC)

RE: Virden Roselea No. 4 Project Approval

The effective date for **Virden Roselea No. 4** is December 1, 2017 covering the following in the Virden Field:

LSDs	Section	Township	Range
South West Quarter	24	10	26

Field pool code: 5 59B